



# Town of Whitestown

## Change Order Details

2018.01461.0002

---

<b>Description</b>	ROUNABOUT CONSTRUCTION AT THE INTERSECTION OF C.R. 400 S. (ALBERS S. WHITE DRIVE) & C.R. 650 E. (MAIN STREET)
<b>Prime Contractor</b>	Calumet Whitestown, IN
<b>Change Order</b>	2
<b>Status</b>	Pending
<b>Date Created</b>	11/18/2022
<b>Type</b>	Changed Conditions
<b>Summary</b>	Extra work at Hawk signals; Construction Change #4; Temporary Paint for winter opening

### Change Order Description

- The installation of the Hawk signals west and south of the new roundabout did not include existing curb and sidewalk removal
  - These are being added via this Change Order
- Construction Change #4 modified some storm sewer structures
  - Provide better drainage in the center island of the roundabout
  - Provide required clearance at the BP pipeline
- The delays in getting the utilities moved has pushed the construction later in the season than planned
  - Temporary Pavement Markings are being added in case the weather causes the final surface and pavement markings to be pushed until spring

<b>Awarded Project Amount</b>	\$2,546,008.76
<b>Authorized Project Amount</b>	\$2,864,008.76
<b>Change Order Amount</b>	\$32,681.94
<b>Revised Project Amount</b>	\$2,896,690.70

## New Items

Line Number	Item ID	Unit	Quantity	Unit Price	Extension
<b>Section: 1 - Description</b>					
2530	CO-LFT	LFT	4,000.000	\$0.500	\$2,000.00
Change Order Item "LFT": TPM Paint, Solid (white or yellow), 4"					
<b>Reason:</b> add item due to utility delay and potential cold weather work					
2540	CO-LFT	LFT	1,900.000	\$1.000	\$1,900.00
Change Order Item "LFT": TPM, Paint, Solid (white or yellow), 8"					
<b>Reason:</b> add item due to utility delay and potential cold weather work					
2550	CO-LS	LS	1.000	\$1,500.000	\$1,500.00
Change Order Item "LS": Mob and Demob for Temporary Striping					
<b>Reason:</b> add item due to utility delay and potential cold weather work					
2560	CO-EACH	EACH	19.000	\$175.000	\$3,325.00
Change Order Item "EACH": TPM, Paint, PMM, Lane Indication Arrow					
<b>Reason:</b> add item due to utility delay and potential cold weather work					
2570	CO-EACH	EACH	16.000	\$250.000	\$4,000.00
Change Order Item "EACH": TPM, Paint, PMM, Lane Indication Arrow (Fishhook)					
<b>Reason:</b> add item due to utility delay and potential cold weather work					

Line Number	Item ID	Unit	Quantity	Unit Price	Extension
2580	CO-EACH	EACH	4.000	\$175.000	\$700.00
Change Order Item "EACH": TPM, Paint, PMM, Word "ONLY"					
<b>Reason:</b> add item due to utility delay and potential cold weather work					
2590	CO-LFT	LFT	112.000	\$18.870	\$2,113.44
Change Order Item "LFT": Curb Removal					
<b>Reason:</b> extra work at Hawk signals					
2600	CO-SYS	SYS	55.000	\$47.700	\$2,623.50
Change Order Item "SYS": Sidewalk Removal					
<b>Reason:</b> Extra work at Hawk signals					
2610	CO-EACH	EACH	1.000	\$3,000.000	\$3,000.00
Change Order Item "EACH": Inlet, A2					
<b>Reason:</b> added inlet to center island at roundabout					
2620	CO-LFT	LFT	72.000	\$160.000	\$11,520.00
Change Order Item "LFT": 14"x23" RCP, HE CL3(18" EQ)					
<b>Reason:</b> change pipe type/size to provide additional clearance at BP pipeline					
10 items					Total: \$32,681.94

Recommended for Approval (Engineer):

---

American Structurepoint, Inc.

Accepted (Owner):

---

Town of Whitestown

Accepted (Contractor):



---

Calumet Civil Contractors, Inc.

Change Order Details:

2018.01461.0002

11/18/2022

Page 4 of 4