

MODIFICATION NO. 3
To
A/E SERVICES AGREEMENT

FOR INCORPORATING THE PROFESSIONAL ENGINEERING SERVICES
FOR
Town of Whitestown, IN
Attachment L – Main Street Lift Station

1. **DATE:** September 13, 2023
2. **CLIENT:** Town of Whitestown, IN
3. **ORIGINAL AGREEMENT:** Dated September 9, 2020
4. **CONSULTANT:** ms consulting, inc.
5. **MODIFICATIONS UNDER CONTRACT CLAUSES**

Paragraph 5 – Construction Phase
Attachment A – Construction Inspection Services

6. **REASON FOR MODIFICATION**

This modification extends the contract time for completion of Construction Administration and Construction Inspection Services. The extension is the result of the original engineering contract contemplating a 12 month construction time, which was extended during bidding of the work to 16 months.

7. **MODIFICATION IN AGREEMENT**

Total Lump Sum Fee for items listed above as indicated below:

Task	Previous Fee	Change (Δ)	New Fee
Preliminary Engineering Report	\$40,000 Hourly	No Change	\$40,000 Hourly
Easement Acquisition Phase	\$5,000 Hourly	No Change	\$5,000 Hourly
Design Phase	\$502,000 LSum	No Change	\$502,000 LSum
Bidding Phase	\$15,000 LSum	No Change	\$15,000 LSum
Construction Administration Phase	\$183,200 LSum	+\$12,000	\$195,200 LSum
Construction Observation Services	\$202,000 Hourly	+\$84,000	\$286,000 Hourly
Total	\$947,200	\$96,000	\$1,043,200

All other parts of the Engineering Agreement are unchanged and remain in force.

IN WITNESS WHEREOF, the parties hereunto have caused this Modification No. 3 to be executed, as of the date and year first above written, by affixing the signature of the duly authorized officer of **ms consultants, inc.** and by the **Town of Whitestown, IN.**

Client: **Town of Whitestown, IN**

Consultant: **ms consultants, inc**

Signature

Signature

Printed Name

Printed Name

Title

Title

Signature

Signature

Printed Name

Printed Name

Title

Title

Daniel R. Cotshaw

Daniel R. Cotshaw

Vice President - Indiana

J. Nathan DeLisle

J. Nathan DeLisle

Technical Services Manager